

CONSTRUCTION DETAILS

WELL TEST*

Depth: Placed FROM 7. ft. TO Top ft.

DRILLING LOG*

Show color, texture, hardness, and formation:
sandstone, shale, limestone, gravel, clay, sand, etc.

From	To
------	----

Brown Shale

Gray Shale

GRAY SANDROCK

0	12
---	----

12 | 25

25	4
----	---

Pre-Pumping Static Level 25 ft. Date 10-12-07

Measured from: ☒ Top of Casing ☐ Ground Level ☐ Other

☒ Air ☐ Bailing ☐ Pumping* ☐ Other

Test Rate 157 gpm Duration of Test 1 hrs.

Feet of Drawdown 5' ft. Sustainable Yield 15 gpm

*(Attach a copy of the pumping test record, per section 1521.05, ORC)

Is Copy Attached? ☐ Yes ☒ No Flowing Well? ☐ Yes ☒ No

Quality Clear

PUMP/PITLESS

Type of pump AIR Capacity 5 gpm gpm

Pump set at 35 ft. Pitless Type Dickens

Pump installed by MORAY D&G, INC.

I hereby certify the information given is accurate and correct to the best of my knowledge.

Drilling Firm MORAVY Drilling, Inc.

Address 8036 TR 574

City, State, Zip Holmesville, Ohio 44633

Signed Shawn Morang Date 6-18-07

ODH Registration Number 01233

*(If more space is needed to complete drilling log, use next consecutively numbered form.)

Date of Well Completion 6-12-07 Total Depth of Well 41 ft.

Completion of this form is required by section 1521.05, Ohio Revised Code - file within 30 days after completion of drilling.
ORIGINAL COPY TO - ODNR, DIVISION OF WATER, 2045 MORSE ROAD, COLS., OHIO 43229-6605
Blue - Customer's copy Pink - Driller's copy Green - Local Health Dept. copy