

ORIGINAL

State of Ohio
DEPARTMENT OF NATURAL RESOURCES
Division of Water
Fountain Square
Columbus, Ohio 43224

524118

123

CONSTRUCTION DETAILS

BAILING OR PUMPING TEST
(specify one by circling)

Test rate 10 gpm Duration of test 2 hrs
Drawdown 80 ft Date 9-8-78
Static level (depth to water) 130' ft
Quality (clear, cloudy, taste, odor) Clear
Pump installed by Water Systems Inc

WELL LOG*

SKETCH SHOWING LOCATION

From

To

Locate in reference to numbered
state highways, street intersections, county roads, etc.

Hard Pan	0 ft	180 ft
Sand	180	196
Clay	196	248
Sand	248	258
Hard Pan	258	272
Potters Clay	272	300
Broken Rock	300	312
Sandstone	312	383

1167
 312

 855

Well

Patterson Rd

Morse Rd

N

E

W

S

DATE 9-8-78

SIGNED

PHONE - 614 / 397 - 5278

* If additional space is needed to complete this log, use next consecutive numbered form.

LOCATED

231